CITY OF ROSEBURG
MEMORANDUM

2/2/18

DATE: February 1, 2018

TO: Parks & Recreation Commission

FROM: Nikki Messenger, Public Works Director

SUBJECT: **Meeting Cancellation**

With concurrence from Chair Alison Eggers, the February 7, 2018 Parks & Recreation Commission meeting has been **CANCELLED**.

The next regular meeting is scheduled for Wednesday, March 7, 2017 at 8:15 a.m.

The following updates are informational:

Fir Grove Splash Pad/Playground Project - Project construction began on November 27th, 2017. Favorable weather along with the lack of any major delays has enabled the contractor and the project to stay on schedule. To date the project is approximately 20% complete. The majority of the underground utility work is complete. All of the clearing, grubbing and rough grading is done. Approximately 15% of the concrete has been poured with another pour scheduled for February 6th. The contractor will begin excavating for the 4,000 gallon containment tank next week. City of Roseburg staff will begin installation of the playground next week as well, which is expected to take 2-3 weeks. Also to begin next week is the renovation of the existing rest rooms at Fir Grove.

Templin Beach Restroom - The restroom has been installed and the contractor is finishing up. The restroom should be available to the public in mid-February. Remaining work includes demolition of the existing restroom, which will begin once the new one is open to the public.

South Stewart Parkway Project – Driving Range - The new driving range structure and storage building have been completed. The contractor continues to work on punch list items. The driving range is open for business.

Stewart Park Multi-Use Path Upgrades - The next phase of upgrades to the multi-use path include the section through Riverfront Park (disc golf area). The project is scheduled to go to bid this month with construction occurring in May and June.